

1. Head of the Department : Special District Revenue Officer(LA) and Competent Authority, National Highway-67, (Nagapattinam-Thanjavur section) and National Highway-45C, (Vikkarvandi-Thanjavur section)
2. Contact details : 12. Tamilnagar, Vilamal, Tiruvarur-610 004.
Ph.04366-220140
3. Department Profile : **Acquisition of Private lands as per provisions of** National Highways Act 1956 (48 of 1956)
Competent Authority :

1. The Government of India in their notification in the Gazette No.1164 S.O.1599, 1600 and 1601 (E) dated 13.09.2007 have authorised the District Revenue Officers of Nagapattinam, Tiruvarur and Thanjavur Districts respectively as Competent Authority to perform the functions of such authority under clause (a) of section 3 of National Highways Act 1956 and then in their Notification No.1170 S.O. No.1394 (E) dated 10.06.2010 have authorised the Special District Revenue Officer(LA), Tiruvarur as Competent Authority for the above three districts.

2. The Land Acquisition works have been commenced during September-2009 by establishing the following Land Acquisition Revenue Units in Nagapattinam, Tiruvarur and Thanjavur Districts.

S. No.	Name of the Revenue Unit	Unit No.	Contact Details
1.	<u>Nagapattinam District:</u> Special Tahsildar(LA), NH-67	1	4. Permal Kovil Street, Nagapattinam. Ph.04365-224223
2.	<u>Tiruvarur District:</u> Special Tahsildar(LA), NH-67	1	Rajaganapathi Nagar, Vilamal, Tiruvarur.
3.	Special Tahsildar(LA), NH-67	2	Taluk Office, Kudavasal. 04366-262056
4.	Special Tahsildar(LA), NH-67	3	Rajeshwari Thirumana Manadapam, Vennatru Palakkarai, Nidamangalam. Ph:
5.	Special Tahsildar(LA), NH-67 Control Unit		12.Tamilnagar, Vilamal, Tiruvarur
6.	<u>Thanjavur District:</u> Special Tahsildar(LA), NH-67	1	Andal Thirumana Manadapam, Medical College Road, Thanjavur. Ph.04362-221180
7.	Special Tahsildar(LA), NH-67	2	

4. Schemes details

The above Land Acquisition Revenue Units are established for the Acquisition of Private lands in respect of the following villages for the strengthening and widening of the existing National Highways Road to a width of 60 mts for Bypass and 30 mts for widening as per the provisions of the National Highways Act 1956 (48 of 1956)

S. No.	Name of the Villages	Total private lands to be acquired (in Hectares)	Extent of poramboke lands to be transferred (in Hectares)	Total (in Hectares)
<u>Nagapattinam District:</u>				
1.	Anthanapettai	00.64.46	00.09.71	00.74.17
2.	Ivanallur	05.65.35	00.71.84	06.37.19
3.	Poravachery	08.71.14	00.36.82	09.07.96
4.	Sikkal	08.01.04	01.87.54	09.88.58
5.	Themangalam	10.37.44	00.23.41	10.60.85
6.	Thirukannankudi	05.34.81	01.39.95	06.74.76
7.	Kilvelur	13.20.93	00.31.18	13.52.11
8.	Kurukkathi	10.26.68	01.15.50	11.42.18
9.	Athipuliyur	10.17.71	01.71.12	11.88.83
	Total	72.39.56	07.87.07	80.26.63
<u>Tiruvarur District:</u>				
<u>Unit-I (Tiruvarur)</u>				
1.	Semangalam	04.23.70	00.56.18	04.79.88
2.	Adiyakkamangalam	09.10.79	01.39.42	10.50.21
3.	Kidarankondan	10.13.60	02.09.90	12.23.50

4.	Sundaravilagam	06.56.25	01.81.14	08.37.39
5.	Vijayapuram	05.27.61	04.46.91	09.74.52
6.	Vilamal	02.86.90	01.56.20	04.43.10
7.	Thandalai	02.93.44	05.15.41	08.08.85
8.	Pulivalam	--	00.37.55	00.37.55
	Total	41.12.29	17.42.71	58.55.00
	<u>Unit-II (Kudavasal)</u>			
1.	Anaivadapathi	01.21.94	00.84.20	02.06.14
2.	Ammaiyappan	08.66.86	05.03.71	13.70.57
3.	Kavanoor	00.54.30	--	00.54.30
4.	Engan	01.05.38	00.25.33	01.30.71
5.	Ayikudi	05.91.19	03.57.18	09.48.37
6.	Urkudi	05.81.54	03.77.42	09.58.96
7.	Mangudi	01.11.76	00.33.20	01.44.96
8.	Pathur	13.53.40	01.76.20	15.29.60
9.	Viswanathapuram	00.05.75	00.05.51	00.11.26
10.	Kamugakudi	11.72.01	03.40.98	15.12.99
	Total	49.64.13	19.03.73	68.67.86
	<u>Unit-III (Nidamangalam)</u>			
1.	Nagar	09.45.83	00.80.01	10.25.84
2.	Chithamallimelpathi	04.78.12	00.46.32	05.24.44
3.	Kovilvenni	03.65.75	00.52.62	04.18.37
4.	Aravur	10.56.97	01.44.49	12.01.46
5.	Aravathur	11.12.47	01.46.27	12.58.74
6.	Papakkudi	07.43.58	00.02.75	07.46.33
7.	Narthangudi	06.05.36	00.43.35	06.48.71
8.	Kottaiyur	00.53.24	00.11.55	00.64.79

9.	Thenkuvalaveli	03.06.61	00.21.70	03.28.31
	Total	56.67.93	05.49.06	62.16.99
	<u>Thanjavur District:</u> <u>Unit-I (Thanjavur)</u>			
1.	Neduvasal	01.16.87	00.20.90	01.37.77
2.	Puthur	05.47.38	00.44.14	05.91.52
3.	Vadapathi	05.73.16	00.82.57	06.55.73
4.	Keelakovilpathu	05.10.77	00.99.29	06.10.06
5.	Palliyur	06.17.87	00.62.24	06.80.11
6.	Saliyamanagalam	09.77.52	01.74.69	11.52.21
7.	Poondi	07.73.71	04.08.19	11.81.90
8.	Kumilakudi	00.48.78	00.06.63	00.55.41
	Total	41.66.06	08.98.65	50.64.71
	<u>Unit-II (Thanjavur)</u>			
1.	Nallavanniyar- kkudikadu	01.09.97	00.13.09	01.23.06
2.	Nellithoppu	00.62.48	00.03.57	00.66.05
3.	Pulavarnatham	00.47.91	00.20.89	00.68.80
4.	Raramuthiraikottai	00.54.68	00.09.05	00.63.73
5.	Pinnainallur	00.56.90	00.03.86	00.60.76
6.	Puliyanthoppu	01.62.43	00.79.11	02.41.54
7.	Alangudi	00.55.00	--	00.55.00
8.	Katharinatham	00.05.63	--	00.05.63
	Total	05.55.00	01.29.57	06.84.57

6

Progress in Land Acquisition

S. No.	Name of the Villages	Total private lands to be acquired (in Hectares)	Present stage
<u>Nagapattinam District:</u>			
1.	Anthanapettai	00.64.46	Award passed
2.	Ivanallur	05.65.35	Award passed
3.	Poravachery	08.71.14	Award passed
4.	Sikkal	08.01.04	Award passed
5.	Themangalam	10.37.44	Award passed
6.	Thirukannankudi	05.34.81	Award passed
7.	Kilvelur	13.20.93	Award passed
8.	Kurukkathi	10.26.68	Award passed
9.	Athipuliyur	10.17.71	Award passed
<u>Tiruvarur District:</u>			
<u>Unit-I (Tiruvarur)</u>			
1.	Semangalam	04.23.70	Notification u/s 3A(1) of the National Highways Act 1956 have already been published in the Government of India Gazette. The realignment orders of the acquisition area are awaited from the National Highways Department. On receipt of realignment orders from the National Highways Department action will be taken for acquisition.
2.	Adiyakkamangalam	09.10.79	
3.	Kidarankondan	10.13.60	
4.	Sundaravilagam	06.56.25	
5.	Vijayapuram	05.27.61	
6.	Vilamal	02.86.90	
7.	Thandalai	02.93.44	
8.	Pulivalam	--	
<u>Unit-II (Kudavasal)</u>			
1.	Anai vadapathi	01.21.94	Award passed
2.	Ammaiyappan	08.66.86	Pending publication of Addl. 3A(1) Notification
3.	Kavanoor	00.54.30	
4.	Engan	01.05.38	Award passed
5.	Ayikudi	05.91.19	Draft Award under process
6.	Urkudi	05.81.54	Award passed
7.	Mangudi	01.11.76	Award passed
8.	Pathur	13.53.40	Award passed

9.	Viswanathapuram	00.05.75	Award passed
10.	Kamugakudi	11.72.01	Award passed
<u>Unit-III (Nidamangalam)</u>			
1.	Nagar	09.45.83	Award passed
2.	Chithamallimelpathi	04.78.12	Award passed
3.	Kovilvenni	03.65.75	Award passed
4.	Aravur	10.56.97	Award passed
5.	Aravathur	11.12.47	Award passed
6.	Papakkudi	07.43.58	Award passed
7.	Narthangudi	06.05.36-	Award passed
8.	Kottaiyur	00.53.24	Award passed
9.	Thenkuvalaveli	03.06.61	Award passed
<u>Thanjavur District:</u>			
<u>Unit-I (Thanjavur)</u>			
1.	Neduvasal	01.16.87	Award passed
2.	Puthur	05.47.38	Award passed
3.	Vadapathi	05.73.16	Award passed
4.	Keelakovilpathu	05.10.77	Draft Award under process
5.	Palliyur	06.17.87	Award passed
6.	Saliyamanagalam	09.77.52	Award passed
7.	Poondi	07.73.71	Award passed
8.	Kumilakudi	00.48.78	Award passed
<u>Unit-II (Thanjavur)</u>			
1.	Nallavanniyar- kkudikadu	01.09.97	Award passed
2.	Nellithoppu	00.62.48	Award passed
3.	Pulavarnatham	00.47.91	Award passed
4.	Raramuthiraikottai	00.54.68	Award passed
5.	Pinnainallur	00.56.90	Award passed
6.	Puliyanthoppu	01.62.43	Award passed
7.	Alangudi	00.55.00	} Pending for realignment
8.	Katharinatham	00.05.63	

Progress in Disbursement of the Compensation to the Land Owners:**Nagapattinam District:**

S. N	Name of the Villages	Date of Award	Date of issue of Cheque	Total amount of compensation received including IncomeTax		Total Amount disbursed including Income Tax up to 12.04.12		Balance				Remarks
				No. of cases	Amount	No. of cases	Amount	Compensation to be disbursed		Compensation for pending cases		
								No. of cases	Amount	No. of cases	Amount	
1	2	3	4	5		6		7		8		9
1	Andhana-pettai	30.09.11	31.01.12	3	213048	3	213048	-	-	-	-	154 Pattadars have not yet furnished relevant documents for the lands acquired. On receipt of documents the compensation amount under pending cases will be disbursed.
2	Thiru-kkannagudi	30.11.11	31.01.12	35	829930	6	156082	-	-	29	673848	
3	Poravachery	16.12.11	31.01.12	28	14658212	16	10120838	1	38208	11	4499166	
4	Ivanallur	20.01.12	07.03.12	53	9531275	30	7419009	5	60007	18	2052259	
5	Sikkal	20.01.12	07.03.12	44	8444794	16	5997589	1	172930	27	2274275	
6	Themangalam	30.01.12	11.04.12	61	1690233	-	-	27	744320	34	945913	
7	Kurukkathi	29.02.12	11.04.12	58	12325691	-	-	23	2141955	35	10183736	
8	Kilvelur	27.03.12	-	-	-	-	-	-	-	-	-	
	Total			282	47693183	71	23906566	57	3157420	154	20629197	

Tiruvarur District:**Tiruvarur Unit-II Kudavasal:**

S. N	Name of the Villages	Date of Award	Date of Cheque	Total amount of compensation received including Income Tax		Total Amount disbursed including Income Tax up to 12.04.12		Balance				Remarks
				No. of cases	Amount	No. of cases	Amount	Compensation to be disbursed		Compensation for pending cases		
								No. of cases	Amount	No. of cases	Amount	
1	2	3	4	5		6		7		8		9
1	Kavanoor	28.03.11	24.08.11	15	1085008	12	805701	-	-	03	279307	98 Pattedars have not yet furnished relevant documents for the lands acquired. On receipt of documents the compensation amount under pending cases will be disbursed.
2	Mangudi	29.03.11	24.08.11	09	2032053	3	407698	-	-	06	1624355	
3	Viswanatha-puram	04.10.11	-	02	123329	-	-	-	-	02	123329	
4	Pathur	30.11.11	06.02.12	64	5739675	29	2814692	-	-	35	2924983	
5	Kamugakudi	30.11.11	06.02.12	32	4540637	11	2471079	-	-	21	2069558	
6	Engan	20.12.11	06.03.12	21	1859738	9	906010	1	362022	11	591706	
7	Anaivadapathi	30.01.12	06.03.12	23	6727310	3	378127	-	-	20	6349183	
	Total			166	22107750	67	7783307	1	362022	98	13962421	

Tiruvarur Unit-III Nidamanagalam:

S. N	Name of the Villages	Date of Award	Date of Cheque	Total amount of compensation received		Total Amount disbursed including Income tax upto 12.04.12		Balance				Remarks
								Compensation to be disbursed		Compensation for pending cases		
				No. of cases	Amount	No. of cases	Amount	No. of cases	Amount	No. of cases	Amount	
1	2	3	4	5		6		7		8		9
1	Kottaiyur	20.09.11	03.02.12	04	75355	3	45359	-	-	01	29996	138 Pattadars have not yet furnished relevant documents for the lands acquired. On receipt of documents the compensation amount under pending cases will be disbursed.
2	Thenkuvalaveli	20.09.11	03.02.12	15	433613	1	3392	03	77474	11	352747	
3	Chithamalli-melpathi	30.09.11	03.02.12	13	1334700	6	390676	1	41659	06	902365	
4	Narthangudi	30.09.11	03.02.12	23	1697820	3	80973	04	156058	16	1460789	
5	Aravur	09.11.11	03.02.12	22	1418393	4	156102	01	422750	17	839541	
6	Aravathur	09.11.11	03.02.12	33	1285332	9	484095	06	307498	18	493739	
7	Papakkudi	11.11.11	03.02.12	19	913761	2	184380	01	163627	16	565754	
8	Nagar	21.12.11	02.03.12	45	2526782	15	526014	1	37953	29	1962815	
9	Kovilvenni	10.01.12	02.03.12	37	1217736	8	413195	5	234014	24	570527	
	Total			211	10903492	51	2284186	22	1441033	138	7178273	

Thanjavur District:**Unit-I (Thanjavur):**

S. N	Name of the Villages	Date of Award	Date of Cheque	Total amount of compensation received including Income Tax		Total Amount disbursed including Income Tax upto 12.04.12		Balance				Remarks
				No. of cases	Amount	No. of cases	Amount	Compensation to be disbursed		Compensation for pending cases		
								No. of cases	Amount	No. of cases	Amount	
1	2	3	4	5		6		7		8		9
1	Neduvasal	28.03.11	24.08.11	2	1348367	1	447278	-	-	1	901089	112 Pattadars have not yet furnished relevant documents for the lands acquired. On receipt of the compensation amount under pending cases will be disbursed.
2	Vadapathi	24.10.11	01.02.12	47	2133715	24	1189424	6	653054	17	291237	
3	Kumilakudi	15.11.11	17.02.12	15	3027343	12	2590307	-	-	3	437036	
4	Palliyur	22.11.11	01.02.12	33	1805496	1	15245	12	548202	20	1242049	
5	Saliya-managalam	20.01.12	06.03.12	85	4417714	21	954121	14	704883	50	2758710	
6	Poondi	10.02.12	04.04.12	46	4067847	-	-	25	1420388	21	2647459	
7	Puthur	04.04.12	--	-	-	-	-	-	-	0	0	
	Total			228	16800482	59	5196375	57	3326527	112	8277580	

Unit-II (Thanjavur):

S. N	Name of the Villages	Date of Award	Date of Cheque	Total amount of compensation received including Income Tax		Total Amount disbursed including Income Tax upto 12.04.12		Balance				Remarks
				No. of cases	Amount	No. of cases	Amount	Compensation to be disbursed		Compensation for pending cases		
								No. of cases	Amount	No. of cases	Amount	
1	2	3	4	5		6		7		8		9
1	Pinnainallur	29.10.11	27.01.12	17	5365559	12	1589741	-	-	5	3775818	55 Pattadars have not yet furnished relevant documents for the lands acquired. On receipt of documents the compensation amount under pending cases will be disbursed.
2	Pulavarnatham	16.11.11	27.01.12	10	639353	2	410081	-	-	8	229272	
3	Rara-muthirai-kottai	14.12.11	27.01.12	18	300828	5	61051	5	45610	8	194167	
4	Nellithoppu	22.12.11	01.03.12	31	6097962	14	2332006	4	302269	13	3463687	
5	Nallavanniyar-kudikadu	27.02.12	04.04.12	44	8176090	-	-	23	4023684	21	4152406	
6	Puliyanthoppu	21.03.12	-	-	-	-	-	-	-	-	-	
Total				120	20579792	33	4392879	32	4371563	55	11815350	

Progress in transfer of Government Poramboke lands to National Highways Department:

Nagapattinam District:

S. N	Name of the Village	Extent of Pormboke lands to be transferred (Sq.M)														Remarks
		Revenue		Panchayat Development						PWD			A.H. Dept.	Revenue	Total	
		Natham	ADW	Kulam	Mayanam	Theru	Well	Kalam	Pathway	Vaikkal	River karai	River	Manthaveli	Koil		
<u>Nagapattinam Taluk</u>																The Special Tahsildar(LA), Nagapattinam has informed that the Tahsildar, Nagapattinam has completed the site inspection of the lands to be transferred in respect of all villages and proposals awaited from the Tahsildar, Nagapattinam.
1	Andanapettai	-	-	-	-	-	-	-	-	971	-	-	-	-	971	
2	Ivanallur	-	-	-	-	-	-	-	-	5244	-	-	-	1940	7184	
3	Poravachery	-	-	-	-	-	-	1899	-	1783	-	-	-	-	3682	
4	Sikkal	938	-	4925	446	-	-	3422	268	8755	-	-	-	-	18754	
5	Themangalam	-	-	-	-	-	-	-	270	2071	-	-	-	-	2341	
<u>Kilvelur Taluk</u>																The Special Tahsildar(LA), Nagapattinam has informed that the Tahsildar, Kilvelur has not yet prepared the Transfer of Classification proposals.
1	Kilvelur	-	-	-	-	-	-	1000	-	12995	-	-	-	-	13995	
2	Thirukkannagudi	-	-	-	-	-	-	100	438	-	-	2580	-	-	3118	
3	Kurukkathi	50	-	1100	-	300	-	550	2150	7400	-	-	-	-	11550	
4	Athipuliyur	362	-	5950	-	-	-	-	550	9600	-	650	-	-	17112	
		1350	0	11975	446	300	0	6971	3676	48819	0	3230	0	1940	78707	

Tiruvarur District:**Unit-II Kudavasal:**

S. N	Name of the Village	Extent of Pormboke lands to be transferred (Sq.M)											Remarks	
		Revenue		Panchayat Development					PWD			A.H. Dept.		Total
		Natham	ADW	Kulam	Mayanam	Public place	Well	Pathway	Vaikkal	River karai	River	Manthaiveeli		
1	Anaivadapathi	600	0	2086	0	0	0	0	2590	1890	1254	0	8420	Transfer of classification proposals have already been submitted to the District Collector, Tiruvarur on 05.08.2011 for all the 9 villages which are under process in the Collectorate.
2	Ammaiyappan	5833	0	4700	0	7755	0	7098	12155	10145	2685	0	50371	
3	Kavanoor	0	0	0	0	0	0	0	0	0	0	0	0	
4	Engan	0	0	0	0	35	35	483	1550	430	0	0	2533	
5	Ayikudi	0	0	5520	0	1310	140	1875	13303	10470	2650	450	35718	
6	Urkudi	0	0	10	350	0	0	285	20182	2500	14415	0	37742	
7	Mangudi	0	0	0	0	0	0	520	2800	0	0	0	3320	
8	Pathur	0	0	0	0	0	0	2050	3585	0	0	0	17620	
9	Viswanathapuram	0	0	0	0	0	0	551	0	0	11985	0	551	
10	Kamugakudi	0	260	0	0	0	0	11833	10765	0	0	11240	34098	
	Total	6433	260	12316	350	9100	175	24695	66930	25435	32989	11690	190373	

Unit-III Nidamangalam:

S. N	Name of the Village	Extent of Pormboke lands to be transferred (Sq.M)															Remarks
		Revenue		Panchayat Development					PWD					A.H. Dept.	Revenue		
		Natham	ADW	Kulam	Mayanam	Public place	Well	Pathway	Theru	Kalam	Vaikkal	River karai	River	Manthaiveli	Kovil	Total	
1	<u>Valangaiman Taluk</u> Aravur	0	0	0	0	0	0	0	0	900	13549	0	0	0	0	14449	Transfer of classification proposals have already been submitted to the District Collector, Tiruvarur on 05.08.2011 for all the 9 villages which are under process in the Collectorate.
2	Aravathur	0	0	3740	402	0	0	0	0	0	10485	0	0	0	0	14627	
3	Papakkudi	0	0	0	0	0	0	0	0	0	275	0	0	0	0	275	
4	Narthangudi	0	0	0	500	0	0	325	0	0	3510	0	0	0	0	4335	
5	Kottaiyur	0	0	0	0	0	0	0	0	0	1155	0	0	0	0	1155	
6	Thenkuvalaveli	0	0	0	0	0	0	0	1210	0	960	0	0	0	0	2170	
7	<u>Nidamangalam Taluk</u> Nagar	0	270	0	0	0	0	730	0	0	3800	0	0	2300	901	8001	
8	Chithamallimelpathi	0	0	0	0	0	0	842	0	0	0	0	3790	0	0	4632	
9	Kovilvenni	378	0	470	0	0	0	462	0	0	2342	0	1610	0	0	5262	
	Total	378	270	4210	902	0	0	2359	1210	900	36076	0	5400	2300	901	54906	

Thanjavur District:**Unit-I (Thanjavur):**

S. N	Name of the Village	Extent of Pormboke lands to be transferred (Sq.M)											Remarks	
		Revenue		Panchayat Development					PWD		A.H. Dept.	Total		
		Natham	ADW	Kulam	Mayanam	Public place	Street	Pathway	Kalam	Vaikkal	River			Manthaiveli
1	Puthur		43	780				416		3175			4414	Transfer of classification proposals have already been submitted to the District Collector, Thanjavur on 30.09.2011 and 24.02.2012 for all the 8 villages which are under process in the Collectorate.
2	Neduvasal	-	-	2090	-	-	-	-	-	-	-	-	2090	
3	Vadapathi	-	-	-	-	-	-	3588		4669	-	-	8257	
4	Keelakovilpathu			1540		429	83	2037		5840			9929	
5	Palliyur			4350				205	250	1419			6224	
6	Saliyamanagalam	1381					112	410		10566			12469	
7	Poondi			25394	2296	2298	63	3839		1057	5872		40819	
8	Kumilakudi		663										663	
	Total	1381	706	34154	2296	2727	258	10495	250	26726	5872	0	84865	

Unit-II (Thanjavur):

S. N	Name of the Village	Extent of Pormboke lands to be transferred (Sq.M)														Remarks	
		Revenue		Panchayat Development					PWD					A.H. Dept.	Revenue		Total
		Natham	ADW	Kulam	Mayanam	Public place	Well	Pathway	Theru	Kalam	Vaikkal	River karai	River	Manthaiveeli	Kovil		
1	Nallavanniyar-kkudikadu	0	0	1031	27	0	0	233	0	0	18	0	0	0	0	1309	Transfer of classification proposals have already been submitted to the District Collector, Thanjavur on 30.09.2011 for all the 6 villages which are under process in the Collectorate.
2	Nellithoppu	0	0	0	0	0	0	0	0	357	0	0	0	0	357		
3	Pulavarnatham	0	0	1334	0	0	0	0	0	755	0	0	0	0	2089		
4	Raramuthiraikottai	0	0	0	0	0	0	14	0	0	891	0	0	0	905		
5	Alangudi	Pending for Realignment															
6	Pinnainallur	0	0	0	0	0	0	0	0	386	0	0	0	0	386		
7	Puliyanthoppu	0	0	7408	0	0	0	0	0	503	0	0	0	0	7911		
8	Katharinatham	Pending for Realignment															
	Total	0	0	9773	27	0	0	247	0	0	2910	0	0	0	0	12957	

National Highway-45C :

The Government of India in their notification in Gazette No.1614 S.O.No.1939 (E) dated: 19.08.2011 have authorised the Special District Revenue Officer (LA), Tiruvarur as Competent Authority to perform the functions of such authority under clause (a) of section 3 of National Highways Act 1956 for the improvement of National Highway-45C (Vikaravandi-Kumbakonam-Thanjavur section) for Land Acquisition work in the following 56 villages in Thiruvudaimarudur, Kumbakonam, Papanasam and Thanjavur Taluks of Thanjavur District and Valangaiman Taluk of Tiruvarur District.

S. N	Name of the Revenue unit	Name of the Taluk	No.of villages covered in acquisition
1.	Special Tahsildar(LA), Thnjavur, Unit-I	Thiruvudaimarudur	11
2.	Special Tahsildar(LA), Thanjavur, Unit-II	Kumbakonam	11
3.	Special Tahsildar(LA), Thanjavur, Unit-III	Papanasam	17
4.	Special Tahsildar(LA), Thanjavur, Unit-IV	Thanjavur	11
5.	Special Tahsildar(LA), Unit-III, Nidamangalam, Tiruvarur	Valangaiman	06
		Total	56

While the above mentioned Land Acquisition staff inspected the Land Acquisition site of all villages notified in the Government of India Gazette dated 19.08.2011, certain villages in which Land Acquisition involved omitted to have been published in the Government of India Gazette and certain villages were not involved in this process. Hence proposals for the revised publication of the following 61 villages in which Land Acquisition involved have been sent to the Project Director, NH-67, Thanjavur under Sec 3(a) of the National Highways Act 1956 on 06.03.2012.

Thanjavur Unit – I Thiruvidadimarudur	Thanjavur Unit-II Kumbakonam	Thanjavur Unit–III Papanasam	Thanjavur Unit – IV Thanjavur	Tiruvarur Unit-III Nidamangalam
1.Vinayagantheru	1.Sholapuram	1.Gopurajapuram	1.Kondavattanthidal	1. Renganathapuram
2.Ukkarai	2.Vilanthakandam	2.Soolamangalam I sethi	2.Gudalur	2. Nallur
3.Chidambaranathapuram	3.Kovilacheri	3.Vembukudi	3.Kurungalur	3. Salabogam
4.Pattam	4.Kallapuliyur	4.Vadakkumangudi	4.Kadakkadappai	4. Mulazhvancheri
5.Thiruppanandal West	5.Koranattukaruppur-I	5.Agaramangudi	5.Avosahib Thottam	5. Manalur
6.Veerakkan	6.Koranattukaruppur -II	6.Perumakkanallur	6.Pulianthoppu	6. Madhagaram
7.Senganur	7.Perumandi	7.Melachemmankudi	7.Kanchanayakkanthottam	7. Maligaithidal
8.Manambadi	8.Asoor	8.Thiravayathukkudi		8. Avaichavadi
9.56/1 Bagavathapuram	9.Melacauveri	9.Ponmanmeinthanallur		
10.T.Pandaravadai	10.Baburajapuram	10.Porakkudi		
11.Puthur	11.Kottaiyur	11.Vaiyacheri		
12. 62/2 Bagavathapuram	12.Mooppakoil	12.Neithalur		
	13.Valayappettai	13.Annappanpettai		
	14.Thiruvanzuli	14.Utharamangalam		
	15.Patteeswaram	15.Utharamangalam Thottam		
	16.Cholanmaligai	16.Arunmozhipettai		
	17.Pandaravadai Perumandi			
	18.Agraharam Perumandi			

Progress on Land Acquisition work in the Units of Thanjavur District and Tiruvarur District

National Highway-45C (Vikravandi – Kumbakonam – Thanjavur Section) K.M. 100.000 to 165.000

Name of the LA Unit	Total No. of villages	No. of villages for which village map obtained	No. of villages for which villages accounts received	No. of villages in which centre point marked	No. of villages for which LPS prepared
Thanjavur Unit I	12	12	12	02	1 (Senganur)
Thanjavur Unit II	18	10	04	14	1 (Kovilacheri)
Thanjavur Unit III	16	16	16	13	2 (Arunmozhipettai) (Annappanpettai)
Thanjavur Unit IV	07	07	07	07	2 (Pulianthoppu) (Kadakkadappai)
Tiruvarur Unit-III (Nidamangalam)	08	08	08	--	-
Total	61	53	47	36	06